EXTENSION OF TIME PROPOSAL

1	Name of Work	Water Supply to Drilling of Borewells erection of pump motor in Byatarayanapura in ward 07 Kodigehalli Sub Division
2	Amount of Work Portion	486249.02
3	Estimated Cost	4.95
4	Name of Contractor	Sri. Chandranna C
5	Agreement No.	EE/BTP/BBMP/E-PMT/270/2014-15
6	No. and date under which work order issued	270/14-15, Dt:2.02.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	3-4-2015
9	Date of receipt of application in the sub division office	3-4-2015
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Timenow applied for	587 Days
15	Date of recommending time limit appled for	3-4-2015
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	
19	Cost of work chrged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Extension of time may kindly be granted
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
AE(W7)

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.
29/9/16

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.